

ALBUQUERQUE PUBLIC SCHOOLS

No. 823333

Date: 12/4/15

McCARTHY BUILDING COMPANIES NM, 1717 LOUISIANA BLVD NE STE 204, ALBUQUERQUE NM 87110

(24807)

Invoice Number	Description	Invoice Date	Gross Amount	Discount Amount	Net Amount Paid
APP 06 - WHERRY ES	3026363	11/30/15	\$223,811.00	\$0.00	\$223,811.00
TOTALS:			\$223,811.00	\$0.00	\$223,811.00

Detach at Perforation Before Depositing Check

ALBUQUERQUE PUBLIC SCHOOLS

District #12
P.O. BOX 25704
ALBUQUERQUE, NEW MEXICO 87125-0704

WELLS FARGO BANK, N.A.
ALBUQUERQUE, NEW MEXICO
11/24/1210

Date
12/04/2015

Number
823333

223,811.00

Amount
\$ ***223,811.00

PAY EXACTLY *VOID VOID VOID VOID VOID VOID VOID VOID*

Void After 180 Days

PAY TO THE ORDER OF
McCARTHY BUILDING COMPANIES NM
1717 LOUISIANA BLVD NE STE 204
ALBUQUERQUE NM 87110
(24807)

NON-NEGOTIABLE

ALBUQUERQUE PUBLIC SCHOOLS

District #12
P.O. BOX 25704
ALBUQUERQUE, NEW MEXICO 87125-0704
(24807)

RETURN SERVICE REQUESTED

McCARTHY BUILDING COMPANIES NM
1717 LOUISIANA BLVD NE STE 204
ALBUQUERQUE NM 87110

MCCARTHY

E Builder #118 V24807

Application For Payment

To Owner : Albuquerque Public Schools
From Contractor : McCarthy Building Companies NM, Inc.
Contract For : 1717 LOUISIANA BLVD NE, SUITE 204
ALBUQUERQUE, NM 87110

Project : APS Wherry Elementary
Via Architect : FBT
3026363 NC

Application No: 06
Period To: 11/30/2015
Project No: 009019.000
Contract Date: 06/02/2015

Application For Payment Summary

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet is attached.

1. ORIGINAL CONTRACT SUM	11,259,913.00 ✓
2. Net Change by Change Orders	46,303.00 ✓
3. CONTRACT SUM TO DATE (Line 1 + 2)	11,306,216.00 ✓
4. TOTAL COMPLETED & STORED TO DATE	2,078,095.00
5. RETAINAGE	
a. .00 % of Completed Work	0.00
b. .00 % of Stored Material	0.00
Total Retainage (Lines 5a+5b or Total in Cont. Sheet)	0.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)	2,078,095.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from Prior Certificate)	1,854,284.00
8. CURRENT PAYMENT DUE	223,811.00 ✓
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 Less Line 6)	9,228,121.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

Contractor :

By:

Robert Weddall

Date: 30 Nov 2015

State of: NEW MEXICO

County of: BERNALILLO

Subscribed and sworn to (or affirmed) before me on this 30th day of NOVEMBER 2015, by ROBERT WEDDALL, personally known to me or proved to me on the basis of satisfactory evidence to be the person(s) who appeared before me.

Notary Public:

M. Callan

My Commission Expires: 1/12/18

Architect's Certificate For Payment

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Amount Certified : \$

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

Architect: FBT

By:


Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Change Order Summary	Additions	Deductions
Total changes in previous applications	69,170.00	0.00
Total approved this application	0.00	22,867.00
Totals	69,170.00	22,867.00
Net Changes by Change Order	46,303.00	

APPROVED FOR PAYMENT
FACILITIES, DESIGN & CONSTRUCTION
P.O.# 3026363 DATE 12-1-15
ANNELLE DARBY *Annelle Darby*

Printed on: 11/30/2015 15:05:38PM





**Application For Payment
Continuation Sheet**

APS Wherry Elementary
Project No: 009019.000
Contract No: 001


Application No: 06
Application Date: 11/30/2015
Period To: 11/30/2015
Architect's Project No: 544

Line No	Description	Scheduled Value	Work From Previous Applications	Work Completed This Invoice	Stored Materials	Total Completed & Stored To Date	%	Balance To Finish	Total Retainage	Current Payment Due
10	Mobilization	154,208.00	154,208.00	0.00	0.00	154,208.00	100.00	0.00	0.00	0.00
20	Demolition	268,434.00	124,300.00	0.00	0.00	124,300.00	46.31	144,134.00	0.00	0.00
30	Concrete Foundation	529,852.00	151,724.00	60,216.00	0.00	211,940.00	40.00	317,912.00	0.00	60,216.00
40	Slab on Grade & Deck	240,913.00	98,639.00	0.00	0.00	98,639.00	40.94	142,274.00	0.00	0.00
50	Site Concrete	242,152.00	17,280.00	0.00	0.00	17,280.00	7.14	224,872.00	0.00	0.00
60	Lightweight Concrete	110,741.00	0.00	0.00	0.00	0.00	0.00	110,741.00	0.00	0.00
70	Polished Concrete	78,751.00	0.00	0.00	0.00	0.00	0.00	78,751.00	0.00	0.00
80	Masonry	177,627.00	35,979.00	13,757.00	0.00	49,736.00	28.00	127,891.00	0.00	13,757.00
90	Structural Steel & Deck	598,106.00	327,823.00	0.00	0.00	327,823.00	54.81	270,283.00	0.00	0.00
100	Steel Erection	256,248.00	99,093.00	54,656.00	0.00	153,749.00	60.00	102,499.00	0.00	54,656.00
110	Fall Protection	8,975.00	8,975.00	0.00	0.00	8,975.00	100.00	0.00	0.00	0.00
120	Miscellaneous Metal	20,809.00	0.00	0.00	0.00	0.00	0.00	20,809.00	0.00	0.00
130	Rough Carpentry	55,922.00	2,000.00	0.00	0.00	2,000.00	3.58	53,922.00	0.00	0.00
140	Casework	227,895.00	0.00	0.00	0.00	0.00	0.00	227,895.00	0.00	0.00
150	Damproofing	2,540.00	0.00	0.00	0.00	0.00	0.00	2,540.00	0.00	0.00
160	Insulation	286,571.00	0.00	0.00	0.00	0.00	0.00	286,571.00	0.00	0.00
170	Metal & Translucent Panels	216,100.00	0.00	0.00	0.00	0.00	0.00	216,100.00	0.00	0.00
180	Asphalt Roofing	583,620.00	0.00	0.00	0.00	0.00	0.00	583,620.00	0.00	0.00
190	Metal Roofing	58,323.00	0.00	0.00	0.00	0.00	0.00	58,323.00	0.00	0.00
200	Sealants	35,773.00	1,211.00	0.00	0.00	1,211.00	3.39	34,562.00	0.00	0.00
210	HM Frames	46,348.00	46,348.00	0.00	0.00	46,348.00	100.00	0.00	0.00	0.00
220	Wood & HM Doors	46,349.00	0.00	0.00	0.00	0.00	0.00	46,349.00	0.00	0.00
230	Hardware	46,349.00	0.00	0.00	0.00	0.00	0.00	46,349.00	0.00	0.00
240	Coiling Door	2,680.00	0.00	0.00	0.00	0.00	0.00	2,680.00	0.00	0.00
250	Storefront & Windows	258,670.00	0.00	0.00	0.00	0.00	0.00	258,670.00	0.00	0.00
260	Stucco	199,694.00	0.00	0.00	0.00	0.00	0.00	199,694.00	0.00	0.00
270	Metal Studs & Drywall	765,124.00	0.00	0.00	0.00	0.00	0.00	765,124.00	0.00	0.00
280	Acoustical Ceilings	212,062.00	5,771.00	0.00	0.00	5,771.00	2.72	206,291.00	0.00	0.00
290	Tile	103,774.00	0.00	0.00	0.00	0.00	0.00	103,774.00	0.00	0.00
300	Carpet & Resilient Floor	130,271.00	0.00	0.00	16,786.00	16,786.00	12.89	113,485.00	0.00	16,786.00
310	Painting & Wall Covering	81,035.00	0.00	0.00	0.00	0.00	0.00	81,035.00	0.00	0.00
320	FRP & Wall Protection	26,721.00	0.00	0.00	0.00	0.00	0.00	26,721.00	0.00	0.00
330	Signage	25,799.00	0.00	0.00	0.00	0.00	0.00	25,799.00	0.00	0.00
340	Toilet Partitions	22,705.00	0.00	0.00	0.00	0.00	0.00	22,705.00	0.00	0.00
350	Toilet Accessories	19,187.00	0.00	0.00	0.00	0.00	0.00	19,187.00	0.00	0.00
360	Misc Specialties & Equipment	112,067.00	0.00	0.00	0.00	0.00	0.00	112,067.00	0.00	0.00
370	Kitchen Equipment	116,600.00	0.00	0.00	0.00	0.00	0.00	116,600.00	0.00	0.00

APS Wherry Elementary
 Project No: 009019.000
 Contract No: 001

Application No: 06
 Application Date: 11/30/2015
 Period To: 11/30/2015
 Architect's Project No: 544

Line No	Description	Scheduled Value	Work From Previous Applications	Work Completed This Invoice	Stored Materials	Total Completed & Stored To Date	%	Balance To Finish	Total Retainage	Current Payment Due
380	Gym Equipment	1,240.00	0.00	0.00	0.00	0.00	0.00	1,240.00	0.00	0.00
390	Site furnishings	5,060.00	0.00	0.00	0.00	0.00	0.00	5,060.00	0.00	0.00
400	Elevator	67,088.00	25,834.00	15,950.00	0.00	41,784.00	62.28	25,304.00	0.00	15,950.00
410	Fire Protection	158,861.00	30,733.00	0.00	0.00	30,733.00	19.35	128,128.00	0.00	0.00
420	Utilities	116,546.00	84,017.00	0.00	0.00	84,017.00	72.09	32,529.00	0.00	0.00
430	Plumbing Rough-in	225,444.00	37,368.00	10,335.00	0.00	47,703.00	21.16	177,741.00	0.00	10,335.00
440	Plumbing Top Out	225,445.00	1,000.00	5,000.00	0.00	6,000.00	2.66	219,445.00	0.00	5,000.00
450	Plumbing Trim/Final	211,550.00	0.00	5,000.00	0.00	5,000.00	2.36	206,550.00	0.00	5,000.00
460	HVAC Piping	313,021.00	0.00	10,000.00	0.00	10,000.00	3.19	303,021.00	0.00	10,000.00
470	HVAC Ductwork	442,545.00	2,000.00	10,000.00	0.00	12,000.00	2.71	430,545.00	0.00	10,000.00
480	HVAC Trim	97,132.00	0.00	5,000.00	0.00	5,000.00	5.15	92,132.00	0.00	5,000.00
490	Controls	122,637.00	5,000.00	5,000.00	0.00	10,000.00	8.15	112,637.00	0.00	5,000.00
500	Electrical Site	158,394.00	76,296.00	21,563.00	0.00	97,859.00	61.78	60,535.00	0.00	21,563.00
510	Electrical Underground R/I	124,263.00	60,228.00	0.00	0.00	60,228.00	48.47	64,035.00	0.00	0.00
520	Electrical Wall R/I	130,160.00	4,046.00	10,640.00	0.00	14,686.00	11.28	115,474.00	0.00	10,640.00
530	Electrical Ceiling R/I	124,142.00	0.00	0.00	0.00	0.00	0.00	124,142.00	0.00	0.00
540	Electrical Trim/Final	529,571.00	0.00	7,414.00	0.00	7,414.00	1.40	522,157.00	0.00	7,414.00
550	PV System	339,883.00	6,050.00	0.00	0.00	6,050.00	1.78	333,833.00	0.00	0.00
560	Communications	57,589.00	0.00	4,607.00	0.00	4,607.00	8.00	52,982.00	0.00	4,607.00
570	Earthwork	247,820.00	98,056.00	0.00	0.00	98,056.00	39.57	149,764.00	0.00	0.00
580	Fencing	24,051.00	0.00	0.00	0.00	0.00	0.00	24,051.00	0.00	0.00
590	Bond	67,160.00	67,160.00	0.00	0.00	67,160.00	100.00	0.00	0.00	0.00
600	Insurance	127,703.00	127,703.00	0.00	0.00	127,703.00	100.00	0.00	0.00	0.00
610	Closeout	330,000.00	0.00	0.00	0.00	0.00	0.00	330,000.00	0.00	0.00
620	NMGR 6.0625%	643,613.00	106,178.00	15,996.00	0.00	122,174.00	18.98	521,439.00	0.00	15,996.00
630	Change Order 1	69,170.00	49,264.00	0.00	0.00	49,264.00	71.22	19,906.00	0.00	0.00
640	Change Order 2	-22,867.00	0.00	-48,109.00	0.00	-48,109.00	210.39	25,242.00	0.00	-48,109.00
Totals :		11,306,216.00	1,854,284.00	207,025.00	16,786.00	2,078,095.00	18.38	9,228,121.00	0.00	223,811.00



Activity ID	Activity Name	Original Duration	Early Start	Actual Start	Early Finish	Actual Finish	Notes	2015					2016									
								Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		
Project Summary								488	02-Jun-15 A	02-Jun-15	14-Apr-17											
Procurement								422	23-Jun-15 A	23-Jun-15	17-Apr-17											
Construction								384	23-Oct-15 A	23-Oct-15	17-May-17											
Phase 1 Construction								146	23-Oct-15 A	23-Oct-15	10-Jun-16											
Structure								9	23-Oct-15 A	23-Oct-15	23-Nov-15											
P1-S-215	Install Roof Joists	4	23-Oct-15 A	23-Oct-15	20-Nov-15																	
P1-S-225	Install Roof Decking	5	04-Nov-15 A	04-Nov-15	23-Nov-15																	
P1-S-235	*Milestone: Level 2 Structure Complete	0			23-Nov-15																	
Roofing								34	10-Dec-15		28-Jan-16											
P1-ROOF-115	Mech Curbs / Penetrations / Roof Drains	1	15-Dec-15		15-Dec-15																	
P1-ROOF-125	F/R/P - Lightweight Concrete Deck	3	16-Dec-15		18-Dec-15																	
P1-ROOF-135	Parapet Framing / Sheathing	4	21-Dec-15		24-Dec-15																	
P1-ROOF-145	Install Roofing	5	28-Dec-15		04-Jan-16																	
P1-ROOF-155	*Milestone: Roof Dry-in	0			04-Jan-16																	
P1-ROOF-165	Install Coping Cap	3	05-Jan-16		07-Jan-16																	
P1-ROOF-175	Install PV Solar	15	08-Jan-16		28-Jan-16																	
Structure Completion Detail								3	10-Dec-15		14-Dec-15											
P1-FRAG1-115	Completion Structure Steel	3	10-Dec-15		14-Dec-15																	
Exterior Skin								82	01-Dec-15		25-Mar-16											
P1-ES-115	Install Clips	3	01-Dec-15		03-Dec-15																	
P1-ES-125	Exterior Framing	8	04-Dec-15		15-Dec-15																	
P1-ES-135	Exterior Sheathing / Insulation / Tyvek	8	10-Dec-15		21-Dec-15																	
P1-ES-285	Install Roll Up Door Frame	2	18-Dec-15		21-Dec-15																	
P1-ES-145	*Milestone: Exterior Dry-in Complete	0			21-Dec-15																	
P1-ES-155	Masonry Veneer	17	22-Dec-15		15-Jan-16																	
P1-ES-165	Stucco Lath & Brown Coat	10	29-Dec-15		12-Jan-16																	
P1-ES-175	Stucco Scratch Coat	3	13-Jan-16		15-Jan-16																	
P1-ES-185	QA/QC - Stucco Cure Time	5	18-Jan-16		22-Jan-16																	
P1-ES-195	Stucco Finish Coat	5	25-Jan-16		29-Jan-16																	
P1-ES-205	Exterior Window Framing / Glazing & Metal Panels	7	01-Feb-16		09-Feb-16																	
P1-ES-215	Exterior Doors & Hardware (Incl Auto Openers)	5	10-Feb-16		16-Feb-16																	
P1-ES-225	Exterior Lighting & Trim	3	17-Feb-16		19-Feb-16																	
P1-ES-235	Exterior Caulking	4	22-Feb-16		25-Feb-16																	
P1-ES-255	Set New Transformer	1	26-Feb-16		26-Feb-16																	
P1-ES-245	Exterior Painting (Anti Graffiti Coating)	3	26-Feb-16		01-Mar-16																	
P1-ES-265	Install Gas Meter Enclosure	8	02-Mar-16		11-Mar-16																	

- Install Roof Joists
- Install Roof Decking
- ◆ *Milestone: Level 2 Structure Complete
- Mech Curbs / Penetrations / Roof Drains
- F/R/P - Lightweight Concrete Deck
- Parapet Framing / Sheathing
- Install Roofing
- ◆ *Milestone: Roof Dry-in
- Install Coping Cap
- Install PV Solar
- Completion Structure Steel
- Install Clips
- Exterior Framing
- Exterior Sheathing / Insulation / Tyvek
- Install Roll Up Door Frame
- ◆ *Milestone: Exterior Dry-in Complete
- Masonry Veneer
- Stucco Lath & Brown Coat
- Stucco Scratch Coat
- QA/QC - Stucco Cure Time
- Stucco Finish Coat
- Exterior Window Framing
- Exterior Doors & Hardware
- Exterior Lighting & Trim
- Exterior Caulking
- Set New Transformer
- Exterior Painting
- Install Gas Meter Enclosure

Run Date - 30-Nov-15
 Data Date - 20-Nov-15

Remaining Level of Effort Remaining Work
 Actual Level of Effort Critical Remainin...
 Actual Work Milestone

Wherry Elementary School Reflection - Dec Status Input
 File - Update #1
 Status Update Layout - For McCarthy Use

McCarthy Building
 Companies

1 of
 14

Activity ID	Activity Name	Original Duration	Early Start	Actual Start	Early Finish	Actual Finish	Notes	2015		2016						
								Dec	Jan	Feb	Mar	Apr				
P1-ES-275	Concrete Sidewalks	10	14-Mar-16		25-Mar-16											
Interior Buildout																
Level 1- Interior Buildout																
O/H Rough-ins																
P1-L1-OH-155	O/H Plumbing Rough-in	5	17-Nov-15 A	17-Nov-15	01-Dec-15											
P1-L1-OH-125	O/H Fire Sprinkler Rough-in	5	20-Nov-15 A	20-Nov-15	25-Nov-15											
P1-L1-OH-135	O/H Mechanical Piping Rough-in	6	23-Nov-15		01-Dec-15											
P1-L1-OH-145	O/H Mechanical Ductwork	12	25-Nov-15		11-Dec-15											
P1-L1-OH-165	O/H Electrical Rough-in	15	01-Dec-15		21-Dec-15											
P1-L1-OH-175	QA/QC - OH MEP Rough-in	1	22-Dec-15		22-Dec-15											
P1-L1-OH-185	HVAC Controls Rough-in	3	23-Dec-15		28-Dec-15											
P1-L1-OH-195	Hardlid Framing	4	29-Dec-15		04-Jan-16											
P1-L1-OH-205	*Milestone: O/H MEP Rough-in Inspection	0			04-Jan-16											
I/W Rough-ins																
P1-L1-IW-115	Framing Layout	2	20-Nov-15		23-Nov-15											
P1-L1-IW-125	Install Top Track	3	24-Nov-15		27-Nov-15											
P1-L1-IW-135	Int Wall Framing	5	30-Nov-15		04-Dec-15											
P1-L1-IW-145	I/W Elect Rough-in	10	03-Dec-15		16-Dec-15											
P1-L1-IW-155	Wall Backing	3	07-Dec-15		09-Dec-15											
P1-L1-IW-165	I/W Plumbing Rough-in	4	08-Dec-15		11-Dec-15											
P1-L1-IW-175	Pull F/A Wire	4	14-Dec-15		17-Dec-15											
P1-L1-IW-185	Pull S/S Wire	2	14-Dec-15		15-Dec-15											
P1-L1-IW-195	QA/QC MEP I/W Rough-in	1	14-Dec-15		14-Dec-15											
P1-L1-IW-205	Elect Branch & System Wire	8	14-Dec-15		23-Dec-15											
P1-L1-IW-215	*Milestone: I/W MEP Rough-in Inspect	0			14-Dec-15											
Interior Finishes																
P1-L1-INT-11	Drywall - One Side	5	05-Jan-16		11-Jan-16											
P1-L1-INT-12	I/W Insulation	2	12-Jan-16		13-Jan-16											
P1-L1-INT-13	Drywall - 2nd Side	5	14-Jan-16		20-Jan-16											
P1-L1-INT-14	Screw Inspection	1	21-Jan-16		21-Jan-16											
P1-L1-INT-15	Tape & Texture	7	22-Jan-16		01-Feb-16											
P1-L1-INT-16	Prime & 1st Coat Paint	4	02-Feb-16		05-Feb-16											
P1-L1-INT-17	Ceiling Grid	3	08-Feb-16		10-Feb-16											
P1-L1-INT-18	Fire Alarm Trim	3	11-Feb-16		15-Feb-16											
P1-L1-INT-19	Sprinkler Drops	3	11-Feb-16		15-Feb-16											
P1-L1-INT-20	Mech Trim	3	11-Feb-16		15-Feb-16											
P1-L1-INT-21	Special Systems	2	16-Feb-16		17-Feb-16											
P1-L1-INT-22	Elect Lighting & Trim	8	16-Feb-16		25-Feb-16											
P1-L1-INT-23	Install Entrance Mats	3	26-Feb-16		01-Mar-16											
P1-L1-INT-24	Polish Floors	5	26-Feb-16		03-Mar-16											


- Concrete
- O/H Plumbing Rough-in
- O/H Fire Sprinkler Rough-in
- O/H Mechanical Piping Rough-in
- O/H Mechanical Ductwork
- O/H Electrical Rough-in
- QA/QC - OH MEP Rough-in
- HVAC Controls Rough-in
- Hardlid Framing
- *Milestone: O/H MEP Rough-in Inspect
- Framing Layout
- Install Top Track
- Int Wall Framing
- I/W Elect Rough-in
- Wall Backing
- I/W Plumbing Rough-in
- Pull F/A Wire
- Pull S/S Wire
- QA/QC MEP I/W Rough-in
- Elect Branch & System Wire
- *Milestone: I/W MEP Rough-in Inspect
- Drywall - One Side
- I/W Insulation
- Drywall - 2nd Side
- Screw Inspection
- Tape & Texture
- Prime & 1st Coat Paint
- Ceiling Grid
- Fire Alarm Trim
- Sprinkler Drops
- Mech Trim
- Special Systems
- Elect Lighting & Trim
- Install Entrance Mats
- Polish Floors

Run Date - 30-Nov-15
Data Date - 20-Nov-15

Remaining Level of Effort Remaining Work
 Actual Level of Effort Critical Remainin...
 Actual Work Milestone

Wherry Elementary School Reflection - Dec Status Input
File - Update #1
Status Update Layout - For McCarthy Use

McCarthy Building
Companies 2 of 14



Activity ID	Activity Name	Original Duration	Early Start	Actual Start	Early Finish	Actual Finish	Notes	2015		2016					
								Dec	Jan	Feb	Mar	Apr			
P1-L1-INT-2:	Millwork	5	04-Mar-16		10-Mar-16										
P1-L1-INT-2:	Makerboards / Misc Specialties	4	04-Mar-16		09-Mar-16										
P1-L1-INT-2:	Flooring (Carpet)	4	11-Mar-16		16-Mar-16										
P1-L1-INT-2:	Plumbing Trim	3	11-Mar-16		15-Mar-16										
P1-L1-INT-2:	Drop Ceiling Tile	3	11-Mar-16		15-Mar-16										
P1-L1-INT-3:	Int Doors & Hardware	4	17-Mar-16		22-Mar-16										
P1-L1-INT-3:	Final Paint	3	23-Mar-16		25-Mar-16										
P1-L1-INT-3:	Signage	1	28-Mar-16		28-Mar-16										
P1-L1-INT-3:	Final Clean	2	29-Mar-16		30-Mar-16										
Elevator															
P1-L1-EL-115	Set Guide Rails / Platform	5	05-Jan-16		11-Jan-16										
P1-L1-EL-125	Elevator MEP Rough-in	2	28-Jan-16		29-Jan-16										
P1-L1-EL-135	Elevator Cab Buildout	10	01-Feb-16		12-Feb-16										
Electrical Room															
P1-L1-ELEC:	F/R/P - Housekeeping Pads	1	21-Jan-16		21-Jan-16										
P1-L1-ELEC:	Hang & Paint Plywood	2	22-Jan-16		25-Jan-16										
P1-L1-ELEC:	Panel Rough-in	2	26-Jan-16		27-Jan-16										
Restroom															
P1-L1-RR-115	Restrooms - Ceramic Tile	9	02-Feb-16		12-Feb-16										
P1-L1-RR-125	Restrooms - Toilet Partitions & Accessories	4	15-Feb-16		18-Feb-16										
P1-L1-RR-135	Restrooms - Plumbing Fixtures & Trim	4	19-Feb-16		24-Feb-16										
P1-L1-RR-145	*Milestone: Restrooms Complete	0			24-Feb-16										
Pre-Punch															
P1-L1-PP-115	Develop McCarthy Completion List	5	31-Mar-16		06-Apr-16										
P1-L1-PP-125	A/E Punchlist & Corrections	5	07-Apr-16		13-Apr-16										
P1-L1-PP-135	*Milestone: Level 1 Complete	0			13-Apr-16										
Level 2 - Interior Buildout															
O/H Rough-in															
P1-L2-OH-115	Mech Layout	2	21-Dec-15		22-Dec-15										
P1-L2-OH-125	O/H Fire Sprinkler Rough-in	5	23-Dec-15		30-Dec-15										
P1-L2-OH-135	O/H Mechanical Piping Rough-in	8	24-Dec-15		06-Jan-16										
P1-L2-OH-145	O/H Mechanical Ductwork	10	29-Dec-15		12-Jan-16										
P1-L2-OH-155	O/H Plumbing Rough-in	5	04-Jan-16		08-Jan-16										
P1-L2-OH-165	O/H Electrical Rough-in	11	06-Jan-16		20-Jan-16										
P1-L2-OH-175	QA/QC - OH MEP Rough-in	1	21-Jan-16		21-Jan-16										
P1-L2-OH-185	HVAC Controls Rough-in	3	22-Jan-16		26-Jan-16										
P1-L2-OH-195	Hardlid Framing	6	27-Jan-16		03-Feb-16										
P1-L2-OH-205	*Milestone: O/H MEP Rough-in Inspection	0			03-Feb-16										
I/W Rough-in															
P1-L2-IW-115	Framing Layout	2	23-Dec-15		24-Dec-15										

- Millwork
- Makerboards
- Flooring (C
- Plumbing
- Drop Ceiling
- Int Door
- Final P
- Signa
- Final

- Set Guide Rails / Platform
- Elevator MEP Rough-in
- Elevator Cab Buildout

- F/R/P - Housekeeping Pads
- Hang & Paint Plywood
- Panel Rough-in

- Restrooms - Ceramic Tile
- Restrooms - Toilet Part
- Restrooms - Plumb
- *Milestone: Restro

- D
-
-

- Mech Layout
- O/H Fire Sprinkler Rough-in
- O/H Mechanical Piping Rough-in
- O/H Mechanical Ductwork
- O/H Plumbing Rough-in
- O/H Electrical Rough-in
- QA/QC - OH MEP Rough-in
- HVAC Controls Rough-in
- Hardlid Framing
- *Milestone: O/H MEP Roug

- Framing Layout

Run Date - 30-Nov-15 Data Date - 20-Nov-15	<input type="checkbox"/> Remaining Level of Effort <input type="checkbox"/> Actual Level of Effort <input type="checkbox"/> Actual Work	<input type="checkbox"/> Remaining Work <input type="checkbox"/> Critical Remainin... <input checked="" type="checkbox"/> Milestone	Wherry Elementary School Reflection - Dec Status Input File - Update #1 Status Update Layout - For McCarthy Use	McCarthy Building Companies	3 of 14
---	---	---	--	------------------------------------	----------------

Activity ID	Activity Name	Original Duration	Early Start	Actual Start	Early Finish	Actual Finish	Notes	2015				2016							
								Dec	Jan	Feb	Mar	Apr	May	Jun	Jul				
P1-L2-IW-125	Install Top Track	3	28-Dec-15		30-Dec-15														
P1-L2-IW-135	Int Wall Framing	5	31-Dec-15		07-Jan-16														
P1-L2-IW-145	Owner	5	06-Jan-16		12-Jan-16														
P1-L2-IW-155	Wall Backing	3	08-Jan-16		12-Jan-16														
P1-L2-IW-165	I/W Plumbing Rough-in	4	11-Jan-16		14-Jan-16														
P1-L2-IW-175	Pull F/A Wire	4	15-Jan-16		20-Jan-16														
P1-L2-IW-185	Pull S/S Wire	2	15-Jan-16		18-Jan-16														
P1-L2-IW-195	QA/QC MEP I/W Rough-in	1	15-Jan-16		15-Jan-16														
P1-L2-IW-205	Elect Branch & System Wire	7	15-Jan-16		25-Jan-16														
P1-L2-IW-215	*Milestone: I/W MEP Rough-in Inspect	0			15-Jan-16														
Interior Finishes																			
P1-L2-INT-11	Drywall - One Side	5	18-Jan-16		22-Jan-16														
P1-L2-INT-1	I/W Insulation	2	25-Jan-16		26-Jan-16														
P1-L2-INT-1	Drywall - 2nd Side	5	27-Jan-16		02-Feb-16														
P1-L2-INT-1	Screw Inspection	1	03-Feb-16		03-Feb-16														
P1-L2-INT-1	Tape & Texture	7	04-Feb-16		12-Feb-16														
P1-L2-INT-1	Prime & 1st Coat Paint	4	15-Feb-16		18-Feb-16														
P1-L2-INT-1	Ceiling Grid	3	19-Feb-16		23-Feb-16														
P1-L2-INT-1	Fire Alarm Trim	3	24-Feb-16		26-Feb-16														
P1-L2-INT-1	Sprinkler Drops	3	24-Feb-16		26-Feb-16														
P1-L2-INT-2	Mech Trim	3	24-Feb-16		26-Feb-16														
P1-L2-INT-2	Special Systems	2	29-Feb-16		01-Mar-16														
P1-L2-INT-2	Elect Lighting & Trim	6	29-Feb-16		07-Mar-16														
P1-L2-INT-2	Polish Floors	4	08-Mar-16		11-Mar-16														
P1-L2-INT-2	Install Entrance Mats	3	08-Mar-16		10-Mar-16														
P1-L2-INT-2	Millwork	5	14-Mar-16		18-Mar-16														
P1-L2-INT-2	Makerboards / Misc Specialties	4	14-Mar-16		17-Mar-16														
P1-L2-INT-2	Flouring (Carpet)	4	21-Mar-16		24-Mar-16														
P1-L2-INT-2	Plumbing Trim	3	21-Mar-16		23-Mar-16														
P1-L2-INT-2	Drop Ceiling Tile	3	21-Mar-16		23-Mar-16														
P1-L2-INT-3	Int Doors & Hardware	4	25-Mar-16		30-Mar-16														
P1-L2-INT-3	Final Paint	3	31-Mar-16		04-Apr-16														
P1-L2-INT-3	Signage	1	05-Apr-16		05-Apr-16														
P1-L2-INT-3	Final Clean	2	06-Apr-16		07-Apr-16														
Restrooms																			
P1-L2-RR-115	Restrooms - Ceramic Tile	9	15-Feb-16		25-Feb-16														
P1-L2-RR-125	Restrooms - Toilet Partitions & Accessories	4	26-Feb-16		02-Mar-16														
P1-L2-RR-135	Restrooms - Plumbing Fixtures & Trim	4	03-Mar-16		08-Mar-16														
P1-L2-RR-145	*Milestone: Restrooms Complete	0			08-Mar-16														
PIC Punch																			

- Install Top Track
- Int Wall Framing
- Owner
- Wall Backing
- I/W Plumbing Rough-in
- Pull F/A Wire
- Pull S/S Wire
- QA/QC MEP I/W Rough-in
- Elect Branch & System Wire
- ◆ *Milestone: I/W MEP Rough-in Ins
- Drywall - One Side
- I/W Insulation
- Drywall - 2nd Side
- Screw Inspection
- Tape & Texture
- Prime & 1st Coat Paint
- Ceiling Grid
- Fire Alarm Trim
- Sprinkler Drops
- Mech Trim
- Special Systems
- Elect Lighting
- Polish Floors
- Install Entrance Mats
- Millwork
- Makerboards / Misc Specialties
- Flooring (Carpet)
- Plumbing Trim
- Drop Ceiling Tile
- Int Doors & Hardware
- Final Paint
- Signage
- Final Clean
- Restrooms - Ceramic Tile
- Restrooms - Toilet Partitions & Accessories
- Restrooms - Plumbing Fixtures & Trim
- ◆ *Milestone: Restrooms Complete


Run Date - 30-Nov-15
Data Date - 20-Nov-15

Remaining Level of Effort
 Remaining Work
 Actual Level of Effort
 Critical Remainin...
 Actual Work
 Milestone

Wherry Elementary School Reflection - Dec Status Input
File - Update #1
Status Update Layout - For McCarthy Use

McCarthy Building
Companies

4 of
14




Activity ID	Activity Name	Original Duration	Early Start	Actual Start	Early Finish	Actual Finish	Notes	2015					2016							
								Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
P1-L2-PP-115	Develop McCarthy Completion List	2	08-Apr-16			11-Apr-16														
P1-L2-PP-125	A/E Punchlist & Corrections	3	12-Apr-16			14-Apr-16														
P1-L2-PP-135	*Milestone: Level 2 Complete	0				14-Apr-16														
HVAC Start-up & Testing		25	29-Feb-16			04-Mar-16														
P1-HVAC-115	HVAC Controls, Devices, & Programming	5	29-Feb-16			04-Mar-16														
P1-HVAC-125	HVAC Bump Start Units & Climatize	5	07-Mar-16			11-Mar-16														
P1-HVAC-135	*Milestone Climatization Complete	0				11-Mar-16														
P1-HVAC-145	HVAC Test & Balance	5	14-Mar-16			18-Mar-16														
P1-HVAC-155	Commissioning	10	21-Mar-16			01-Apr-16														
Project Completion / Turnover		51	31-Mar-16			20-Jun-16														
Testing & Inspections		15	31-Mar-16			18-Apr-16														
P1-TEST-115	FA - Fire Alarm Interface w/ HVAC Controls	3	31-Mar-16			04-Apr-16														
P1-TEST-125	FA - Program Fire Alarm Devices	3	05-Apr-16			07-Apr-16														
P1-TEST-135	FA - Pre-Test Fire Alarm System	3	08-Apr-16			12-Apr-16														
P1-TEST-145	FA - Pre-Test Fire Sprinkler / Fire Protection	3	13-Apr-16			15-Apr-16														
P1-TEST-155	FA - Fire Marshall Inspection	1	18-Apr-16			18-Apr-16														
P1-TEST-165	*Milestone: Cert Of Occupancy	0				18-Apr-16														
Substantial Completion		40	15-Apr-16			19-Jun-16														
P1-CL-115	Develop McCarthy Completion List	5	15-Apr-16			21-Apr-16														
P1-CL-125	A/E Punchlist & Corrections	11	22-Apr-16			06-May-16														
P1-CL-135	*Milestone: Phase 1 Substantial Completion	0				06-May-16														
P1-CL-145	Owner Activation	15	09-May-16			27-May-16														
P1-CL-155	*Milestone: Schools Out	0				20-May-16														
P1-CL-165	Owner Relocation	9	31-May-16			10-Jun-16														
P1-CL-175	*Milestone: Owner Relocation Complete	0				10-Jun-16														
Phase 2 Construction		85	09-May-16			07-Sep-16														
Make Safe / Abatement		25	09-May-16			09-Jun-16														
PH2-CS-185	Owner Abatement / Make Safe	15	09-May-16			27-May-16														
PH2-CS-115	*Milestone: NTP Phase 2	0				31-May-16														
PH2-CS-125	Demo Interior Existing Gym & Cafe	8	31-May-16			09-Jun-16														
Re-Roof Existing Gym / Cafe		24	31-May-16			01-Jul-16														
Gym Roofing		12	31-May-16			15-Jun-16														
PH2-GR-115	Demo & Replace Existing Gym Roofing	12	31-May-16			15-Jun-16														
Kitchen & Cafe Roofing		22	02-Jun-16			01-Jul-16														
PH2-CR-115	Demo & Replace Existing Cafe Roofing	12	02-Jun-16			17-Jun-16														
PH2-CR-125	Set New Units	3	20-Jun-16			22-Jun-16														
PH2-CR-135	Mechanical Connections To RTU's	7	23-Jun-16			01-Jul-16														
Interior Renovation		42	10-Jun-16			09-Aug-16														

- HVAC Controls
- HVAC Bump
- *Milestone C
- HVAC Te
- Con
- FA
- F
-
-

Run Date - 30-Nov-15 Data Date - 20-Nov-15	<input type="checkbox"/> Remaining Level of Effort <input type="checkbox"/> Actual Level of Effort <input type="checkbox"/> Actual Work	<input type="checkbox"/> Remaining Work <input type="checkbox"/> Critical Remainin... <input checked="" type="checkbox"/> Milestone	Wherry Elementary School Reflection - Dec Status Input File - Update #1 Status Update Layout - For McCarthy Use	McCarthy Building Companies	5 of 14
---	---	---	--	------------------------------------	----------------

Activity ID	Activity Name	Original Duration	Early Start	Actual Start	Early Finish	Actual Finish	Notes	2015					2016				
								Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
Gym Renovation																	
PH2-IGR-115	I/W Plumbing Relocations	2	10-Jun-16			13-Jun-16											
PH2-IGR-205	Framing Modifications & Hardlids	4	14-Jun-16			17-Jun-16											
PH2-IGR-215	Drywall Patch	3	20-Jun-16			22-Jun-16											
PH2-IGR-125	Install & Infil New Doors	5	23-Jun-16			29-Jun-16											
PH2-IGR-135	O/H Electrical Rough-in	9	30-Jun-16			13-Jul-16											
PH2-IGR-145	O/H Fire Sprinkler Rough-in	4	30-Jun-16			06-Jul-16											
PH2-IGR-245	Install Special Systems	3	30-Jun-16			05-Jul-16											
PH2-IGR-255	Install Fire Alarm	3	30-Jun-16			05-Jul-16											
PH2-IGR-185	Interior Paint	3	07-Jul-16			11-Jul-16											
PH2-IGR-165	Install New Basketball Hoops	4	12-Jul-16			15-Jul-16											
PH2-IGR-195	Install Ceiling Grid	3	12-Jul-16			14-Jul-16											
PH2-IGR-235	MEP Trim	2	15-Jul-16			18-Jul-16											
PH2-IGR-175	Install New Sound Panels	2	19-Jul-16			20-Jul-16											
PH2-IGR-155	Install Flooring (Sealed Concrete)	3	21-Jul-16			25-Jul-16											
PH2-IGR-225	Final Clean	1	26-Jul-16			26-Jul-16											
PH2-IGR-265	*Milestone: Gym Renovations Complete	0				26-Jul-16											
Cafe Renovation																	
PH2-ICR-145	O/H Fire Sprinkler Rough-in	3	20-Jun-16			22-Jun-16											
PH2-ICR-135	O/H Mechanical Ductwork Rough-in	4	23-Jun-16			28-Jun-16											
PH2-ICR-155	O/H Electrical Rough-in	6	29-Jun-16			07-Jul-16											
PH2-ICR-255	Ceiling Grid	3	08-Jul-16			12-Jul-16											
PH2-ICR-265	O/H MEP Trim	3	13-Jul-16			15-Jul-16											
PH2-ICR-275	Interior Paint	3	18-Jul-16			20-Jul-16											
PH2-ICR-285	Polish Concrete Flooring	4	21-Jul-16			26-Jul-16											
PH2-ICR-295	Final Clean	1	27-Jul-16			27-Jul-16											
PH2-ICR-305	*Milestone: Cafe Renovations Complete	0				27-Jul-16											
Kitchen Renovation																	
PH2-ICR-115	Demo Flooring	2	10-Jun-16			13-Jun-16											
PH2-ICR-125	Saw Cut Existing Slab	2	14-Jun-16			15-Jun-16											
PH2-ICR-165	U/G Plumbing Rough-in	3	16-Jun-16			20-Jun-16											
PH2-ICR-175	Concrete Pourback	1	21-Jun-16			21-Jun-16											
PH2-ICR-245	Install Walkin Freezer	10	22-Jun-16			06-Jul-16											
PH2-ICR-185	Interior Wall Framing	2	22-Jun-16			23-Jun-16											
PH2-ICR-195	I/W MEP Rough-in	3	24-Jun-16			28-Jun-16											
PH2-ICR-205	Drywall / Tape & Texture	4	29-Jun-16			05-Jul-16											
PH2-ICR-215	Interior Paint	2	06-Jul-16			07-Jul-16											
PH2-ICR-225	Ceiling Grid	1	08-Jul-16			08-Jul-16											
PH2-ICR-235	O/H MEP Trim	2	11-Jul-16			12-Jul-16											
PH2-ICR-315	Install Flooring	3	13-Jul-16			15-Jul-16											
Run Date - 30-Nov-15	<div style="display: flex; justify-content: space-between;"> <div> <p>█ Remaining Level of Effort</p> <p>█ Actual Level of Effort</p> <p>█ Actual Work</p> </div> <div> <p>▢ Remaining Work</p> <p>█ Critical Remainin...</p> <p>◇ Milestone</p> </div> </div>	<p>Wherry Elementary School Reflection - Dec Status Input</p> <p>File - Update #1</p> <p>Status Update Layout - For McCarthy Use</p>	<p>McCarthy Building Companies</p>	<p>6 of 14</p>													



Activity ID	Activity Name	Original Duration	Early Start	Actual Start	Early Finish	Actual Finish	Notes	2015		2016			
								Dec	Jan	Feb	Mar	Apr	
PH2-ICR-335	Install Kitchen Equipment	10	18-Jul-16		29-Jul-16								
PH2-ICR-355	Final Clean	1	04-Aug-16		04-Aug-16								
PH2-ICR-345	Kitchen Health Inspections / Sign-offs	3	05-Aug-16		09-Aug-16								
PH2-ICR-325	*Milestone: Kitchen Renovation Complete	0			09-Aug-16								
Restroom Addition		26	16-Jun-16		22-Jul-16								
PH2-RD-115	Cut Open & Install New Door	3	16-Jun-16		20-Jun-16								
PH2-RD-125	Interior Framing	3	21-Jun-16		23-Jun-16								
PH2-RD-135	I/W MEP Rough-in	3	24-Jun-16		28-Jun-16								
PH2-RD-145	Drywall / Tape & Texture	5	29-Jun-16		06-Jul-16								
PH2-RD-155	Install Ceramic Tile	3	07-Jul-16		11-Jul-16								
PH2-RD-165	Install Toilet Partitions & Accessories	4	12-Jul-16		15-Jul-16								
PH2-RD-175	Install Plumbing Fixtures & Trim	4	18-Jul-16		21-Jul-16								
PH2-RD-185	Final Clean	1	22-Jul-16		22-Jul-16								
PH2-RD-195	*Milestone: Restroom Addition Complete	0			22-Jul-16								
Project Completion / Turnover		27	01-Aug-16		07-Sep-16								
PH2-PLC-115	Develop McCarthy Completion List	4	01-Aug-16		04-Aug-16								
PH2-PLC-125	A/E Punchlist & Corrections	3	10-Aug-16		12-Aug-16								
PH2-PLC-135	*Milestone: Phase 2 Substantial Completion	0			12-Aug-16								
PH2-PLC-145	Owner Activation	9	15-Aug-16		25-Aug-16								
PH2-PLC-155	Owner Move-in	8	26-Aug-16		07-Sep-16								
Phase 3 Construction		215	13-Jun-16		14-Apr-17								
Demo Ph3 West Classrooms		33	13-Jun-16		28-Jul-16								
P3-DEMO-115	Owner Abatement	10	13-Jun-16		24-Jun-16								
P3-DEMO-125	MEP Demo & Salvage	10	27-Jun-16		11-Jul-16								
P3-DEMO-135	Roof Demolition	10	30-Jun-16		14-Jul-16								
P3-DEMO-145	Building Demolition	10	15-Jul-16		28-Jul-16								
Basement Renovations		30	27-Jun-16		08-Aug-16								
P3-BR-115	Demo Existing Boiler	10	27-Jun-16		11-Jul-16								
P3-BR-125	Install New Boiler	10	12-Jul-16		25-Jul-16								
P3-BR-135	Infill Masonry Walls	10	26-Jul-16		08-Aug-16								
P3-BR-145	*Milestone: Basement Renovation Complete	0			08-Aug-16								
Foundations		49	29-Jul-16		06-Oct-16								
P3-FND-115	Site Survey	2	29-Jul-16		01-Aug-16								
P3-FND-125	Site Grading	3	01-Aug-16		03-Aug-16								
P3-FND-135	Mass Over-Ex / Recompact	7	04-Aug-16		12-Aug-16								
P3-FND-145	*Milestone: Building Pad Complete	0			12-Aug-16								
P3-FND-155	F/R/P - Concrete Footings	7	15-Aug-16		23-Aug-16								
P3-FND-165	Stem Walls	5	23-Aug-16		29-Aug-16								
P3-FND-175	Install U/G Plumbing (Deep)	4	30-Aug-16		02-Sep-16								

Run Date - 30-Nov-15 Data Date - 20-Nov- 15	Remaining Level of Effort	Remaining Work	Wherry Elementary School Reflection - Dec Status Input File - Update #1 Status Update Layout - For McCarthy Use	McCarthy Building Companies	7 of 14
	Actual Level of Effort	Critical Remainin...			
	Actual Work	Milestone			

Activity ID	Activity Name	Original Duration	Early Start	Actual Start	Early Finish	Actual Finish	Notes	2016		2018			
								Dec	Jan	Feb	Mar	Apr	
P3-FND-185	ABC Prep	2	06-Sep-16		07-Sep-16								
P3-FND-195	Install U/G Plumbing (In AB)	5	08-Sep-16		14-Sep-16								
P3-FND-205	Install U/G Electrical (In AB)	5	13-Sep-16		19-Sep-16								
P3-FND-215	QA/QC - Install Vapor Barrier	1	20-Sep-16		20-Sep-16								
P3-FND-225	F/R/P - Concrete SOG	7	21-Sep-16		29-Sep-16								
P3-FND-235	QA/QC - Concrete Cure	5	30-Sep-16		06-Oct-16								
P3-FND-245	*Milestone: SOG Complete	0			06-Oct-16								
Structure		19	07-Oct-16		02-Nov-16								
P3-S-115	Structural Steel	10	07-Oct-16		20-Oct-16								
P3-S-125	Install Roof Joists	4	21-Oct-16		26-Oct-16								
P3-S-135	Install Roof Decking	5	27-Oct-16		02-Nov-16								
P3-S-145	*Milestone: Structure Complete	0			02-Nov-16								
Exterior Skin			21-Oct-16		09-Feb-17								
P3-ES-115	Install Clips	3	21-Oct-16		25-Oct-16								
P3-ES-125	Exterior Framing	8	09-Nov-16		18-Nov-16								
P3-ES-135	Exterior Sheathing / Insulation / Tyvek	8	15-Nov-16		25-Nov-16								
P3-ES-145	*Milestone: Exterior Dry-in Complete	0			25-Nov-16								
P3-ES-155	Masonry Veneer	16	28-Nov-16		19-Dec-16								
P3-ES-165	Stucco Lath & Brown Coat	10	02-Dec-16		15-Dec-16								
P3-ES-175	Stucco Scratch Coat	3	16-Dec-16		20-Dec-16								
P3-ES-185	QA/QC - Stucco Cure Time	5	21-Dec-16		28-Dec-16								
P3-ES-195	Stucco Finish Coat	5	29-Dec-16		05-Jan-17								
P3-ES-205	Exterior Window Framing / Glazing & Metal Panels	7	06-Jan-17		16-Jan-17								
P3-ES-215	Exterior Doors & Hardware (Incl Auto Openers)	5	17-Jan-17		23-Jan-17								
P3-ES-225	Exterior Lighting & Trim	3	24-Jan-17		26-Jan-17								
P3-ES-235	Exterior Caulking	4	27-Jan-17		01-Feb-17								
P3-ES-245	Exterior Painting (Anti Graffiti Coating)	6	02-Feb-17		09-Feb-17								
Roofing		14	03-Nov-16		21-Dec-16								
P3-ROOF-115	Mech Curbs / Penetrations / Roof Drains	1	03-Nov-16		03-Nov-16								
P3-ROOF-125	F/R/P - Lightweight Concrete Deck	3	04-Nov-16		08-Nov-16								
P3-ROOF-135	Parapet Framing / Sheathing	4	09-Nov-16		14-Nov-16								
P3-ROOF-145	Install Roofing	8	15-Nov-16		25-Nov-16								
P3-ROOF-155	*Milestone: Roof Dry-in	0			25-Nov-16								
P3-ROOF-165	Install Coping Cap	3	28-Nov-16		30-Nov-16								
P3-ROOF-175	Install PV Solar	15	01-Dec-16		21-Dec-16								
Multipurpose / Corridor Buildout		90	07-Oct-16		17-Feb-17								
Demolition		5	07-Oct-16		17-Oct-16								
P3-D-C-115	Demo Existing Corridor / Multipurpose Room	5	07-Oct-16		13-Oct-16								
O/H Rough-ins		19	14-Oct-16		09-Nov-16								


Run Date - 30-Nov-15
Data Date - 20-Nov-15

Remaining Level of Effort
 Remaining Work
 Actual Level of Effort
 Critical Remainin...
 Actual Work
 Milestone

Wherry Elementary School Reflection - Dec Status Input.
File - Update #1
Status Update Layout - For McCarthy Use

McCarthy Building Companies

8 of 14



Activity ID	Activity Name	Original Duration	Early Start	Actual Start	Early Finish	Actual Finish	Notes	2015		2016			
								Dec	Jan	Feb	Mar	Apr	
P3-MP-OH-115	Mech Layout	1	14-Oct-16		14-Oct-16								
P3-MP-OH-125	O/H Fire Sprinkler Rough-in	3	17-Oct-16		19-Oct-16								
P3-MP-OH-135	O/H Mechanical Piping Rough-in	3	18-Oct-16		20-Oct-16								
P3-MP-OH-145	O/H Mechanical Ductwork	4	20-Oct-16		25-Oct-16								
P3-MP-OH-155	O/H Plumbing Rough-in	3	25-Oct-16		27-Oct-16								
P3-MP-OH-165	O/H Electrical Rough-in	3	27-Oct-16		31-Oct-16								
P3-MP-OH-175	QA/QC - OH MEP Rough-in	1	01-Nov-16		01-Nov-16								
P3-MP-OH-185	HVAC Controls Rough-in	2	02-Nov-16		03-Nov-16								
P3-MP-OH-195	Hardlid Framing	4	04-Nov-16		09-Nov-16								
P3-MP-OH-205	*Milestone: O/H MEP Rough-in Inspection	0			09-Nov-16								
I/W Rough-in		20	21-Oct-16		17-Nov-16								
P3-MP-IW-115	Framing Layout	2	21-Oct-16		24-Oct-16								
P3-MP-IW-125	Install Top Track	3	25-Oct-16		27-Oct-16								
P3-MP-IW-135	Int Wall Framing	2	28-Oct-16		31-Oct-16								
P3-MP-IW-145	I/W Elect Rough-in	5	02-Nov-16		08-Nov-16								
P3-MP-IW-155	Wall Backing	3	04-Nov-16		08-Nov-16								
P3-MP-IW-165	I/W Plumbing Rough-in	4	07-Nov-16		10-Nov-16								
P3-MP-IW-175	Pull F/A Wire	4	11-Nov-16		16-Nov-16								
P3-MP-IW-185	Pull S/S Wire	2	11-Nov-16		14-Nov-16								
P3-MP-IW-195	QA/QC MEP I/W Rough-in	1	11-Nov-16		11-Nov-16								
P3-MP-IW-205	Elect Branch & System Wire	5	11-Nov-16		17-Nov-16								
P3-MP-IW-215	*Milestone: I/W MEP Rough-in Inspect	0			11-Nov-16								
Interior Finishes		54	14-Nov-16		31-Jan-17								
P3-MP-INT-115	Drywall - One Side	4	14-Nov-16		17-Nov-16								
P3-MP-INT-125	I/W Insulation	2	18-Nov-16		21-Nov-16								
P3-MP-INT-135	Drywall - 2nd Side	4	22-Nov-16		28-Nov-16								
P3-MP-INT-145	Screw Inspection	1	29-Nov-16		29-Nov-16								
P3-MP-INT-155	Tape & Texture	4	30-Nov-16		05-Dec-16								
P3-MP-INT-165	Prime & 1st Coat Paint	4	06-Dec-16		09-Dec-16								
P3-MP-INT-175	Ceiling Grid	4	12-Dec-16		15-Dec-16								
P3-MP-INT-185	Fire Alarm Trim	5	16-Dec-16		22-Dec-16								
P3-MP-INT-195	Sprinkler Drops	3	16-Dec-16		20-Dec-16								
P3-MP-INT-205	Mech Trim	3	16-Dec-16		20-Dec-16								
P3-MP-INT-215	Special Systems	2	23-Dec-16		27-Dec-16								
P3-MP-INT-225	Elect Lighting & Trim	3	23-Dec-16		28-Dec-16								
P3-MP-INT-235	Polish Floors	4	29-Dec-16		04-Jan-17								
P3-MP-INT-245	Millwork	5	05-Jan-17		11-Jan-17								
P3-MP-INT-255	Makersboards / Misc Specialties	4	05-Jan-17		10-Jan-17								
P3-MP-INT-265	Flooring (Carpet)	4	12-Jan-17		17-Jan-17								
P3-MP-INT-275	Plumbing Trim	3	12-Jan-17		16-Jan-17								

Run Date -
30-Nov-15
Data Date
- 20-Nov-
15

Wherry Elementary School Reflection - Dec Status Input
File - Update #1
Status Update Layout - For McCarthy Use

McCarthy Building
Companies

9 of
14


Activity ID	Activity Name	Original Duration	Early Start	Actual Start	Early Finish	Actual Finish	Notes	2015		2016			
								Dec	Jan	Feb	Mar	Apr	
P3-MP-INT-285	Drop Ceiling Tile	5	12-Jan-17		18-Jan-17								
P3-MP-INT-295	Int Doors & Hardware	4	18-Jan-17		23-Jan-17								
P3-MP-INT-305	Final Paint	3	24-Jan-17		26-Jan-17								
P3-MP-INT-315	Signage	1	27-Jan-17		27-Jan-17								
P3-MP-INT-325	Final Clean	2	30-Jan-17		31-Jan-17								
Restroom		5	06-Dec-16		27-Dec-16								
P3-MP-RR-115	Restrooms - Ceramic Tile	7	06-Dec-16		14-Dec-16								
P3-MP-RR-125	Restrooms - Toilet Partitions & Accessories	4	15-Dec-16		20-Dec-16								
P3-MP-RR-135	Restrooms - Plumbing Fixtures & Trim	4	21-Dec-16		27-Dec-16								
P3-MP-RR-145	*Milestone: Restrooms Complete	0			27-Dec-16								
Pre-Punch		0	01-Feb-17		14-Feb-17								
P3-MP-PP-115	Develop McCarthy Completion List	5	01-Feb-17		07-Feb-17								
P3-MP-PP-125	A/E Punchlist & Corrections	5	08-Feb-17		14-Feb-17								
P3-MP-PP-135	*Milestone: Multipurpose Room Complete	0			14-Feb-17								
Interior Buildout		09	03-Nov-16		24-Mar-17								
O/H Rough-ins		13	03-Nov-16		20-Dec-16								
P3-IB-OH-115	Mech Layout	2	03-Nov-16		04-Nov-16								
P3-IB-OH-125	O/H Fire Sprinkler Rough-in	3	07-Nov-16		09-Nov-16								
P3-IB-OH-135	O/H Mechanical Piping Rough-in	5	08-Nov-16		14-Nov-16								
P3-IB-OH-145	O/H Mechanical Ductwork	8	10-Nov-16		21-Nov-16								
P3-IB-OH-155	O/H Plumbing Rough-in	5	15-Nov-16		21-Nov-16								
P3-IB-OH-165	O/H Electrical Rough-in	15	17-Nov-16		08-Dec-16								
P3-IB-OH-175	QA/QC - OH MEP Rough-in	1	09-Dec-16		09-Dec-16								
P3-IB-OH-185	HVAC Controls Rough-in	3	12-Dec-16		14-Dec-16								
P3-IB-OH-195	Hardlid Framing	4	15-Dec-16		20-Dec-16								
P3-IB-OH-205	*Milestone: O/H MEP Rough-in Inspection	0			20-Dec-16								
I/W Rough-in		25	15-Nov-16		20-Dec-16								
P3-IB-IW-115	Framing Layout	2	15-Nov-16		16-Nov-16								
P3-IB-IW-125	Install Top Track	3	17-Nov-16		21-Nov-16								
P3-IB-IW-135	Int Wall Framing	5	22-Nov-16		29-Nov-16								
P3-IB-IW-145	I/W Elect Rough-in	5	28-Nov-16		02-Dec-16								
P3-IB-IW-155	Wall Backing	3	30-Nov-16		02-Dec-16								
P3-IB-IW-165	I/W Plumbing Rough-in	4	01-Dec-16		06-Dec-16								
P3-IB-IW-175	Pull F/A Wire	4	07-Dec-16		12-Dec-16								
P3-IB-IW-185	Pull S/S Wire	2	07-Dec-16		08-Dec-16								
P3-IB-IW-195	QA/QC MEP I/W Rough-in	1	07-Dec-16		07-Dec-16								
P3-IB-IW-205	Elect Branch & System Wire	10	07-Dec-16		20-Dec-16								
P3-IB-IW-215	*Milestone: I/W MEP Rough-in Inspect	0			07-Dec-16								
Interior Finishes		06	08-Dec-16		13-Mar-17								

Run Date - 30-Nov-15
 Data Date - 20-Nov-15

Wherry Elementary School Reflection - Dec Status Input
 File - Update #1
 Status Update Layout - For McCarthy Use

McCarthy Building
 Companies

10
 of
 14



Activity ID	Activity Name	Original Duration	Early Start	Actual Start	Early Finish	Actual Finish	Notes	2015		2016			
								Dec	Jan	Feb	Mar	Apr	
P3-IB-INT-115	Drywall - One Side	7	08-Dec-16		16-Dec-16								
P3-IB-INT-125	I/W Insulation	2	19-Dec-16		20-Dec-16								
P3-IB-INT-135	Drywall - 2nd Side	5	21-Dec-16		28-Dec-16								
P3-IB-INT-145	Screw Inspection	1	29-Dec-16		29-Dec-16								
P3-IB-INT-155	Tape & Texture	7	30-Dec-16		10-Jan-17								
P3-IB-INT-165	Prime & 1st Coat Paint	4	11-Jan-17		16-Jan-17								
P3-IB-INT-175	Ceiling Grid & Clouds	6	17-Jan-17		24-Jan-17								
P3-IB-INT-185	Fire Alarm Trim	3	25-Jan-17		27-Jan-17								
P3-IB-INT-195	Sprinkler Drops	3	25-Jan-17		27-Jan-17								
P3-IB-INT-205	Mech Trim	3	25-Jan-17		27-Jan-17								
P3-IB-INT-215	Special Systems	2	30-Jan-17		31-Jan-17								
P3-IB-INT-225	Elect Lighting & Trim	6	30-Jan-17		06-Feb-17								
P3-IB-INT-245	Install Entrance Mats	3	07-Feb-17		09-Feb-17								
P3-IB-INT-235	Polish Floors	6	07-Feb-17		14-Feb-17								
P3-IB-INT-255	Millwork	5	15-Feb-17		21-Feb-17								
P3-IB-INT-265	Makeboards / Misc Specialties	4	15-Feb-17		20-Feb-17								
P3-IB-INT-275	Flooring (Carpet)	4	22-Feb-17		27-Feb-17								
P3-IB-INT-285	Plumbing Trim	3	22-Feb-17		24-Feb-17								
P3-IB-INT-295	Drop Ceiling Tile	5	22-Feb-17		28-Feb-17								
P3-IB-INT-305	Int Doors & Hardware	4	28-Feb-17		03-Mar-17								
P3-IB-INT-315	Final Paint	3	06-Mar-17		08-Mar-17								
P3-IB-INT-325	Signage	1	09-Mar-17		09-Mar-17								
P3-IB-INT-335	Final Clean	2	10-Mar-17		13-Mar-17								
Elect / IDF Room		28	07-Nov-16		10-Jan-17								
P3-IB-IDF-115	F/R/P - Housekeeping Pads	1	07-Nov-16		07-Nov-16								
P3-IB-IDF-125	Hang & Paint Plywood	2	11-Jan-17		12-Jan-17								
P3-IB-IDF-135	Panel Rough-in	2	13-Jan-17		16-Jan-17								
Restroom		15	11-Jan-17		31-Jan-17								
P3-IB-RR-115	Restrooms - Ceramic Tile	7	11-Jan-17		19-Jan-17								
P3-IB-RR-125	Restrooms - Toilet Partitions & Accessories	4	20-Jan-17		25-Jan-17								
P3-IB-RR-135	Restrooms - Plumbing Fixtures & Trim	4	26-Jan-17		31-Jan-17								
P3-IB-RR-145	*Milestone: Restrooms Complete	0			31-Jan-17								
HVAC Start-up & Testing		25	30-Jan-17		03-Mar-17								
P3-IB-HVAC-	HVAC Controls, Devices, & Programming	5	30-Jan-17		03-Feb-17								
P3-IB-HVAC-	HVAC Bump Start Units & Climatize	5	06-Feb-17		10-Feb-17								
P3-IB-HVAC-	*Milestone Climatization Complete	0			10-Feb-17								
P3-IB-HVAC-	HVAC Test & Balance	5	13-Feb-17		17-Feb-17								
P3-IB-HVAC-	Commissioning	10	20-Feb-17		03-Mar-17								
Pre-Punch		4	14-Mar-17		17-Mar-17								
P3-IB-PP-115	Develop McCarthy Completion List	4	14-Mar-17		17-Mar-17								

Run Date - 30-Nov-15 Data Date - 20-Nov-15		Wherry Elementary School Reflection - Dec Status Input File - Update #1 Status Update Layout - For McCarthy Use	McCarthy Building Companies	11 of 14
---	--	--	------------------------------------	-----------------

Activity ID	Activity Name	Original Duration	Early Start	Actual Start	Early Finish	Actual Finish	Notes	2015		2016			
								Dec	Jan	Feb	Mar	Apr	
P3-IB-PP-125	A/E Punchlist & Corrections	5	20-Mar-17		24-Mar-17								
P3-IB-PP-135	*Milestone: Level 1 Complete	0			24-Mar-17								
Library Interior Buildout		56	22-Nov-16		24-Mar-17								
O/H Rough-ins		25	22-Nov-16		28-Dec-16								
P3-LB-OH-115	Mech Layout	2	22-Nov-16		23-Nov-16								
P3-LB-OH-125	O/H Fire Sprinkler Rough-in	3	25-Nov-16		29-Nov-16								
P3-LB-OH-135	O/H Mechanical Piping Rough-in	7	28-Nov-16		06-Dec-16								
P3-LB-OH-145	O/H Mechanical Ductwork	5	30-Nov-16		06-Dec-16								
P3-LB-OH-155	O/H Plumbing Rough-in	2	01-Dec-16		02-Dec-16								
P3-LB-OH-165	O/H Electrical Rough-in	5	05-Dec-16		09-Dec-16								
P3-LB-OH-175	QA/QC - OH MEP Rough-in	1	12-Dec-16		12-Dec-16								
P3-LB-OH-185	HVAC Controls Rough-in	3	13-Dec-16		15-Dec-16								
P3-LB-OH-195	Paint O/H Ductwork	4	16-Dec-16		21-Dec-16								
P3-LB-OH-205	Hardlid Framing	4	22-Dec-16		28-Dec-16								
P3-LB-OH-215	*Milestone: O/H MEP Rough-in Inspection	0			28-Dec-16								
I/W Rough-in		20	07-Dec-16		05-Jan-17								
P3-LB-IW-115	Framing Layout	2	07-Dec-16		08-Dec-16								
P3-LB-IW-125	Install Top Track	3	09-Dec-16		13-Dec-16								
P3-LB-IW-135	Int Wall Framing	5	14-Dec-16		20-Dec-16								
P3-LB-IW-145	I/W Elect Rough-in	5	19-Dec-16		23-Dec-16								
P3-LB-IW-155	Wall Backing	3	21-Dec-16		23-Dec-16								
P3-LB-IW-165	I/W Plumbing Rough-in	4	22-Dec-16		28-Dec-16								
P3-LB-IW-205	Elect Branch & System Wire	5	29-Dec-16		05-Jan-17								
P3-LB-IW-195	QA/QC MEP I/W Rough-in	1	29-Dec-16		29-Dec-16								
P3-LB-IW-175	Pull F/A Wire	4	29-Dec-16		04-Jan-17								
P3-LB-IW-185	Pull S/S Wire	2	29-Dec-16		30-Dec-16								
P3-LB-IW-215	*Milestone: I/W MEP Rough-in Inspect	0			29-Dec-16								
Interior Finishes		51	30-Dec-16		11-Mar-17								
P3-LB-INT-115	Drywall - One Side	2	30-Dec-16		03-Jan-17								
P3-LB-INT-125	I/W Insulation	2	04-Jan-17		05-Jan-17								
P3-LB-INT-135	Drywall - 2nd Side	2	06-Jan-17		09-Jan-17								
P3-LB-INT-145	Screw Inspection	1	10-Jan-17		10-Jan-17								
P3-LB-INT-155	Tape & Texture	7	11-Jan-17		19-Jan-17								
P3-LB-INT-165	Prime & 1st Coat Paint	2	20-Jan-17		23-Jan-17								
P3-LB-INT-175	Ceiling Grid & Clouds	6	24-Jan-17		31-Jan-17								
P3-LB-INT-185	Fire Alarm Trim	3	01-Feb-17		03-Feb-17								
P3-LB-INT-195	Sprinkler Drops	3	01-Feb-17		03-Feb-17								
P3-LB-INT-205	Mech Trim	3	01-Feb-17		03-Feb-17								
P3-LB-INT-215	Special Systems	2	06-Feb-17		07-Feb-17								
P3-LB-INT-225	Elect Lighting & Trim (Including Box Lights)	7	06-Feb-17		14-Feb-17								


Run Date -
30-Nov-15
Data Date
- 20-Nov-15

Remaining Level of Effort
 Remaining Work
 Actual Level of Effort
 Critical Remainin...
 Actual Work
 Milestone
 Milestone

Wherry Elementary School Reflection - Dec Status Input
File - Update #1
Status Update Layout - For McCarthy Use

McCarthy Building
Companies

12
of
14



Activity ID	Activity Name	Original Duration	Early Start	Actual Start	Early Finish	Actual Finish	Notes	2016					
								Dec	Jan	Feb	Mar	Apr	
P3-LB-INT-235	Millwork	5	15-Feb-17		21-Feb-17								
P3-LB-INT-245	Makerboards / Misc Specialties	4	15-Feb-17		20-Feb-17								
P3-LB-INT-255	Install Entrance Mats	3	15-Feb-17		17-Feb-17								
P3-LB-INT-265	Flooring (Carpct)	4	22-Feb-17		27-Feb-17								
P3-LB-INT-275	Plumbing Trim	3	22-Feb-17		24-Feb-17								
P3-LB-INT-285	Drop Ceiling Tile	5	22-Feb-17		28-Feb-17								
P3-LB-INT-295	Int Doors & Hardware	4	28-Feb-17		03-Mar-17								
P3-LB-INT-305	Final Paint	3	06-Mar-17		08-Mar-17								
P3-LB-INT-315	Signage	1	09-Mar-17		09-Mar-17								
P3-LB-INT-325	Final Clean	2	10-Mar-17		13-Mar-17								
HVAC Start-up & Testing		25	06-Feb-17		10-Mar-17								
P3-LB-HVAC	HVAC Controls, Devices, & Programming	5	06-Feb-17		10-Feb-17								
P3-LB-HVAC	HVAC Bump Start Units & Climatize	5	13-Feb-17		17-Feb-17								
P3-LB-HVAC	*Milestone Climatization Complete	0			17-Feb-17								
P3-LB-HVAC	HVAC Test & Balance	5	20-Feb-17		24-Feb-17								
P3-LB-HVAC	Comissioning	10	27-Feb-17		10-Mar-17								
Pre-Punch		9	14-Mar-17		24-Mar-17								
P3-LB-PP-115	Develop McCarthy Completion List	4	14-Mar-17		17-Mar-17								
P3-LB-PP-125	A/E Punchlist & Corrections	5	20-Mar-17		24-Mar-17								
P3-LB-PP-135	*Milestone: Library Complete	0			24-Mar-17								
Hardscape / Landscape		24	10-Feb-17		15-Mar-17								
Courtyard		14	24-Feb-17		18-Mar-17								
PH3-HS-125	Install Masonry Site Walls	4	24-Feb-17		01-Mar-17								
PH3-HS-155	Pour Concrete Hardscape	6	02-Mar-17		09-Mar-17								
PH3-HS-175	Install Decorative Fencing & Gate	4	10-Mar-17		15-Mar-17								
Ampitheater		23	10-Feb-17		14-Mar-17								
PH3-HS-135	FR/P - Masonry Wall Footings	4	10-Feb-17		15-Feb-17								
PH3-HS-115	Install CMU Site Walls	6	16-Feb-17		23-Feb-17								
PH3-HS-185	Waterproof CMU Walls	2	24-Feb-17		27-Feb-17								
PH3-HS-145	Pour Concrete Hardscape	8	28-Feb-17		09-Mar-17								
PH3-HS-165	Install Chainlink Fencing	3	10-Mar-17		14-Mar-17								
Project Completion / Turnover		15	27-Mar-17		11-Apr-17								
Testing & Inspections		17	27-Mar-17		12-Apr-17								
PH3-TI-115	FA - Fire Alarm Interface w/ HVAC Controls	3	27-Mar-17		29-Mar-17								
PH3-TI-125	FA - Program Fire Alarm Devies	3	30-Mar-17		03-Apr-17								
PH3-TI-135	FA - Pre-Test Fire Alarm System	3	04-Apr-17		06-Apr-17								
PH3-TI-145	FA - Pre-Test Fire Sprinkler / Fire Protection	3	07-Apr-17		11-Apr-17								
PH3-TI-155	FA - Fire Marshall Inspection	1	12-Apr-17		12-Apr-17								
PH3-TI-165	*Milestone: Cert Of Occupancy	0			12-Apr-17								

Run Date - 30-Nov-15	Remaining Level of Effort	Remaining Work	Wherry Elementary School Reflection - Dec Status Input File - Update #1 Status Update Layout - For McCarthy Use	McCarthy Building Companies	13 of 14
Data Date - 20-Nov-15	Actual Level of Effort	Critical Remainin...			
	Actual Work	Milestone			

Activity ID	Activity Name	Original Duration	Early Start	Actual Start	Early Finish	Actual Finish	Notes	2015		2016		
								Dec	Jan	Feb	Mar	Apr
Substantial Completion		15	27-Mar-17		14-Apr-17							
P3-PLC-115115	Develop McCarthy Completion List	5	27-Mar-17		31-Mar-17							
P3-PLC-115125	A/E Punchlist & Corrections	10	03-Apr-17		14-Apr-17							
P3-PLC-115135	*Milestone: Phase 3 Substantial Completion	0			14-Apr-17							
Final Project Completion / Owner Move-in		22	18-Apr-17		17-May-17							
P3-PLC-115145	Owner Activation / Owner Move-in	22	18-Apr-17		17-May-17							
P3-PLC-115155	Milestone: Final Completion	0			17-May-17							

Run Date - 30-Nov-15
Data Date - 20-Nov-15

Remaining Level of Effort
 Actual Level of Effort
 Actual Work

Remaining Work
 Critical Remaining...
 Milestone

Wherry Elementary School Reflection - Dec Status Input
File - Update #1
Status Update Layout - For McCarthy Use

McCarthy Building
Companies
14
of
14

